

भारत प्रतिभूति मुद्रण तथा मुद्रा निर्माण निगम लिमिटेड
SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED

16वीं मंजिल, जवाहर व्यापार भवन, जनपथ, नई दिल्ली - 110001

16th Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi - 110 001.

दिसंबर, 2020 माह को समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING DECEMBER 2020

(श्रेणी I: सिविल कार्य [रु 5 करोड़ तथा उससे ज्यादा/CATEGORY-I : CIVIL WORKS (Rs 5.00cr and above)]

क्र.सं./ S. No.	कार्यो एवं स्थान के नाम/Name of works & location	अनुमानित लागत/E st. Cost	निविदा लागत/ Tend. Cost	अनुसूची का मूल % ज्यादा या कम/ % above /below Sch. of rates applicab le	समझौता संख्या/Agreem ent No.	एजेंसी/ Agency	कार्य प्रारंभ की तिथि/ Date of commen- cement	कार्य समाप्ति की तिथि/ Date of Completi on	वास्तविक प्रगति %/ Phy. Progre- ss in %	ई.एस.सी. का नाम पते सहित Name E-in-C with address	टिप्पणी/Remark s
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of storage yard at IGM, Noida	Rs.78.12 lakhs	Rs 45.12 lakhs	42.25% below	NM/CPWD/2017 -18/28/1779 dated 26.12.18	M/s Engineer (India) Constructio n Co., Delhi	01.08.2019	31.10.2019	0%	SS Balani, DM (TS)	IGM, Noida reviewed the requirement & cancelled the works vide letter dated 24.07.2020

संबंधित प्राधिकारियों ने यह प्रमाणित किया है कि निर्धारित मोनाटरी सीमा के अनुसार सभी कार्य/खरीद/परामर्श और सभी अन्य अनुबंधों का तिमाही प्रगति रिपोर्ट में उल्लेख किया गया है।/The concerned authorities have certified that all the works/purchase/consultancy and other contracts in progress as per the prescribed monetary limit have been included in the QPR

(Handwritten Signature)

उप मुख्य सतर्कता अधिकारी
भा.प्र.मु.मु.नि.नि.लि.

भारत प्रतिभूति मुद्रण तथा मुद्रा निर्माण निगम लिमिटेड
16वीं मंजिल, जवाहर व्यापार भवन, जनपथ, नई दिल्ली - 110001

16th Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi - 110 001.

दिसंबर, 2020 माह को समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING DECEMBER 2020

(श्रेणी I: टर्नकी कार्य अनुबंध (रु 5 करोड़ तथा उससे ज्यादा)/CATEGORY-I : TURNKEY WORKS CONTRACT (Rs 5.00cr and above))

क्र.सं./S. No.	कार्यो एवं स्थान के नाम/Name of works & location	अनुमानित लागत/Est. Cost	निविदा लागत/Tend. Cost	अनुसूची का मूल % ज्यादा या कम/ % above/below Sch. Of rates applicable	समझौता संख्या/Agreement No.	एजेंसी/ Agency	कार्य प्रारंभ की तिथि/ Date of commencement	कार्य समाप्ति की तिथि/ Date of Completion	वास्तविक प्रगति %/ Phy. Progress in %	ई.एस.सी. का नाम पते सहित E-in-C with address	टिप्पणी/Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Design, supply, construction, installation and comm and operation & maintenance for 3 units of 1500 KLD Zero Liquid Discharge (ZLD) at SPM	3540 lacs	2749 lacs	22.33% lower	LOI No. SPM/ZLD/2366 dated 21.02.19 (PO No. 4520001379 dated 15.07.19)	M/s Confident Engineering India Pvt Ltd, Coimbatore	22.02.19	Extend with LD upto 30.08.2022	15.00%	nil	NIL

- Contd. at page (2) -

2	Supply, Installation and Commissioning of Shredder and Briquetting machine by SPMH	541 lacs	521 lacs	3.59% lower	452000145 3 dated 24.10.2019	M/s Idea Housing Limited, Ludhiana	24.10.19	31.12.20%	96%	nil	nil
---	--	----------	----------	-------------	------------------------------	------------------------------------	----------	-----------	-----	-----	-----

संबंधित प्राधिकारियों ने यह प्रमाणित किया है कि निर्धारित मोनाटरी सीमा के अनुसार सभी कार्य/खरीद/परामर्श और सभी अन्य अनुबंधों का तिमाही प्रगति रिपोर्ट में उल्लेख किया गया है।/The concerned authorities have certified that all the works/purchase/consultancy and other contracts in progress as per the prescribed monetary limit have been included in the QPR

रुजिंदर तिवारी

उप मुख्य सतर्कता अधिकारी
भा.प्र.मु.मु.नि.नि.लि.

भारत प्रतिभूति मुद्रण तथा मुद्रा निर्माण निगम लिमिटेड

16वीं मंजिल, जवाहर व्यापार भवन, जनपथ, नई दिल्ली - 110001

16th Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi - 110 001.

दिसंबर, 2020 माह को समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING DECEMBER 2020

(श्रेणी I: भंडार एवं क्रय कार्य (रु 5 करोड़ तथा उससे ज्यादा)/CATEGORY-I : STORES & PURCHASE (Rs 5.00cr and above))

सं./ No.	कार्य एवं स्थान के नाम/Name of works & location	अनुमानित लागत/E st. Cost	निविदा लागत/ Tend. Cost	अनुसूची का मोल % ज्यादा या कम/ % above /below Sch. Of	समझौता संख्या/Agre ement No.	एजेंसी/ Agency	कार्य प्रारंभ की तिथि/ Date of comme n- cement	कार्य समाप्ति की तिथि/ Date of Completion	वास्तविक प्रगति %/ Phy. Progre- ss in %	ई.एस.सी . का नाम पते सहित Name E-in-C with address s	टिप्पणी/Remar ks
1	2	3	4	5	6	7	8	9	10	11	12
1	Supply of 2,562.5 MT of FSS Coils at IGM, Kolkata	2764 lacs	2876 lacs	above 4.04%	54/GT-48(15-16)/Repeat/431 dated 07.03.2019	M/s JSSL	April, 2019		96.46%	Shri Biplab Basak AM(Materials) & CPSO, IGM, Kolkata	
2	Procurement of Multi-Colour Printing Press (Medal/Coin) equipment-2 nos 1 each for IGM Kolkata and IGM Mumbai by IGM, Kolkata	600 Lacs	423.24 Lacs(On FOB basis) total estimated expenditure will be Rs 557.92 Lacs	below 7.54%	450000951 Dt 31.01.2019	M/s ITW Morlock GmbH	Jan-19	Sep-19	In Progress		

- Contd. at page (2) -

3	Supply, Installation, commissioning, putting into operation and training of electronic upgradation of super orlof machine no 08, sr no 63401814 at BNP, Dewas (MP)	560 lacs	613820 euro (INR 60913108.27 (approx) as per exchange rates as on TEC date i.e. 05.10.18 (01 Euro = Rs. 84.60)	8.59%	4550000993 dated 30.08.19	M/s KBA Notasys SA Switzerland	30.08.19	30.06.20	supply complete d. Installation & commissioning not commenced.	GM, BNP	Supply of spares completed. Installation & Commissioning not commenced. 90% Payment of spares released
4	Procurement of CWBN Paper Rs. 500/- deno by BNP, Dewas	2601 lacs	2601 lacs	NA	4500017933	M/s SPM, Hoshangabad	27.05.20	31.03.21	55.00%	CGM, BNP	
5	Procurement of 6500 MT NB coils for IGM-M, IGM-H & IGM-k at IGM-Mumbai.	32301.24L acs	35121.76 Lacs	Above 8.73%	IGM-M/ICB/NBCOI/LS/RMI/2019/019 dt 07.02.2019.	Rastriya Metal Industries Limited, Mumbai	25.01.19	31.12.19	95.68%	IGM-M	Procurement taken for CTE type inspection during the year 2020.
6	Procurement of 3250 MT NB coils for IGM-M, IGM-H & IGM-k at IGM-Mumbai.	16150.62 Lacs	17560.88 Lacs	(+) 8.73%	IGM-M/ICB/NBCOI/LS/JSHL/2019/044 dt 30.04.2019.	M.s Jindal Stainless (Hisar) Limited, Haryana	11.03.19	31.03.20	89.92%	GM, IGM-M	
(a)	Procurement of 1,20,00,000 sheets of Heat Activated Ultra Violet film by ISP, Nashik	979 lacs	1040 lacs	(+) 6.24%	PO No 4550001027 dated 02.11.2019 84,00,000 sheets	M/s Trautwin GmbH & Co. Kg Germany	10.11.19	10.04.20	100.00%	GM	Excercise Option clause & increase the quantity by 21,00,000 sheets. Total Qty: 1,05,00,000 sheets

7 (b)					PO No 4500017485 dated 05.12.2019	M/s Advance Print Technologies, Dadra Nagar Haveli	26.12.19	26.05.20	80.00%	GM	Excercise Option clause & increase the quantity by 9,00,000 sheets. Total Qty: 45,00,000 sheets
8	Cotton fabric based passport cover material by ISP, Nashik	711 lacs	657 lacs	(-) 7.61%	PO No 4500017326 dated 22.10.19	M/s Teknxt Industries, Nashik	07.11.19	22.05.20	100.00%	GM	Excercise Option clause & increase the quantity by 1,87,500 sheets. Total Qty: 9,37,500 sheets
9	Sensitized Dandy Roll All over ashoka pillar watermarked gummed and supercalendered security paper by ISP, Nashik	1411 lacs	1769 lacs (FOR cost)	(+)9.72% (w.r.t. to FOB Cost)	PO No 4550001046	M/s P T Pura Barutama, Indonesia	07.12.19	25.06.20	55.55%	CGM	Nil
10	Procurement of Re-inforced tear and water resistant paper in reel width of 41 CM, 150 GSM qty-100 MT by ISP, Nashik	758 lacs	579 lacs	-23.62% approx	PO No 4500017381 dated 06.11.2019	M/s Beico Industries Private Limited, Mumbai	06.11.19	Extended from 24.03.20 to 15.11.20	98.00%	CGM	NA
11	Upgradation of final machine model No. MK00480 of APMS on PAC basis by ISP, Nashik	Rs. 11.61 lacs	Rs. 12.22 lacs	above 5.16%	PO No. 4520001592 dated 21.07.2020	M/s BW Paper system, Germany	21.07.20	30.06.21	NIL	CGM	
12	SITC of sheet fed Electronic Sequential/non- sequential (Random Numbering Machine) by ISP, Nashik	Rs. 3.84 crore (FOB Cost)	Rs. 5.93 lacs	above 54.61%	PO No. 4550001050 dated 04.01.2020	M/s Paul Leibinger GmbH & Co. kg, Germany	04.01.20	09.08.20	NIL	CGM	
13 (a)	Procurement of Cylinder Mould Multi-Tonal Watermarked High rag content specially sized paper in reel width of 41 cms, 100	Rs. 16.37 lacs	Rs. 18.35 lacs	above 12.08%	PO No 4550001066 dated 30.05.2020 (504 MT)	M/s PT Pura Barutama, Indonesia	06.07.20	29.09.21	57.00%	CGM	

- Contd. of page (4) -

3 (b)	GSM, Qty: 720 MT by ISP, Nashik				PO No. 4550001070 dated 20.06.2020 (216 MT)	M/s Joint stock company Goznak, Russia	06.07.20	29.09.21	58.00%	CGM	
14	1.4mm Magnetic Security Thread at SPM	Rs. 1113.84 lacs	Rs. 1051.68 lacs	5.58% below	NAC No. ST/SLTE/2018-19/232 dated 03.05.19 4500016822 dated 10.06.19	M/s Security Products Pvt. Ltd., Solan	03.05.19	12.08.19	100.00%		
5 (a)	Bleached Cotton Comber pulp in sheet form by SPM	1202 lakhs	1008 lakhs	11.74% above	4500017722 dated 06.02.2020	M/s Sriram Chemicals Pvt Ltd., Hyderabad	06.02.20 20	05.06.2020	100.00%		
5 (b)			336 lakhs		4500017723 dated 06.02.2020	M/s Unity pulp and papers, Itarsi	06.02.20 20	05.06.2020	100.00%		
16	Dual Colour Security Fibre by SPM	969.57 lakhs	969.57 lakhs	0%	4500017710 dated 17.02.2020	M/s Classic Binding Industries, Solan	17.02.20 20	24.03.2021	69.00%		
17	Cotton Comber by SPM	8619 lakhs	3092 lacs	15.29% lower	4500018304 dated 04.09.2020	M/s P. D. Sekhsaria Trading Co. Pvt. Ltd.,	04.09.20 20	30.10.2021	57.00%		
18 (a)	Bleached Cotton Linter Pulp in flocks form by SPM	1258 lacs	1142 lacs	9.26% lower	LOI No 6000001429 1/BCLP-FF/19-20/929 dated 08.09.2020	M/s Unity pulp and papers, Itarsi	08.09.20 20	05.07.2021	Nil		

- Contd. on page 5.

18 (b)					LOI No 6000001429 1/BCLP- FF/19- 20/930 dated 08.09.2020	M/s Sriman Chemical Pvt. Ltd.,Hyderabad	08.09.20 20	05.07.2021	NIL		
18 (c)					LOI No 6000001429 1/BCLP- FF/19- 20/928 dated 08.09.2020	M/s Sri Sai Baba Cellulose Pvt Ltd., Hyderabad	08.09.20 20	05.07.2021	NIL		
19 (a)	Bleached Cotton Comber Pulp in sheet form by SPM	40096 lacs for 2000 MT	38784 lacs for 1700 MT (ordered quantity)	13.79% higher	NAC No. 6000013122 /PM5/BCCP- SF/19- 20/1745 dated 21.12.2020	M/s Vikarabad Pulp and Papers Mill Pvt Ltd., Hyderabad	31.12.20	15.06.22	Nil		
19 (b)					NAC No. 6000013122 /PM5/BCCP- SF/19- 20/1744 dated 21.12.2020	M/s Standard trading company, Mumbai	31.12.20	15.06.22	NIL		
19 (c)					NAC No. 6000013122 /PM5/BCCP- SF/19- 20/1746 dated 21.12.2020	M/s Sriman Chemical Pvt. Ltd.,Hyderabad	31.12.20	15.06.22	NIL		

-Contd. at page 6-

0 (a)	3mm colour shift security thread by SPM	11349 lacs	12132 lacs	6.91% higher	NAC No. ST/3MM/20 20-21/1739, dated 30.12.2020	M/s Fedrigoni SPA, Italy	30.12.20	26.09.2021	Nil		
0 (b)					NAC No. ST/3MM/20 20-21/1740, dated 30.12.2020	M/s Crane & Co., INC., USA	30.12.20	26.09.2021	NIL		
0 (c)					NAC No. ST/3MM/20 20-21/1741, dated 30.12.2020	M/s Aristocraft International Pvt Ltd., New Delhi	30.12.20	26.09.2021	NIL		
21	Purchase of RS 10/-Bi-Metallic composite coin Blanks for total quantity of 8500 MT at IGM, Hyderabad(1102.46MPCs)	Rs 51700.59 Lacs	72651.07 Lacs	40.52% above	Agreement No XIV-24-BMCB/PS/20 18/1268, dt:25.08.18	M/s Consolidated Coin Company, New Delhi	25.08.18	31.03.2021	88.55%	DGM (TO), IGMH	
22	Purchase of RS 10/-Bi-Metallic composite coin Blanks for total quantity of 9051MT at IGM, Hyderabad(1173.93 MPCs)	Rs 55052.01 Lacs	77360.57 Lacs	40.52% above	Agreement No XIV-24-BMCB/PS/20 18/1279, dt:28.08.18	M/s Mittal Appliances Ltd.,Indore	28.08.18	31.03.2021	94.13%	DGM (TO), IGMH	
23	Purchase of RS 10/-Bi-Metallic composite coin Blanks for total quantity of 6350MT at IGM, Hyderabad	Rs 38623.39 Lacs	Rs 54274.62 Lacs	40.52 % above	Agreement No XIV-24-BMCB/PS/20 18/1289, dt:30.08.18	M/s Jindal Stainless Steelway Ltd., Gurgoan	30.08.18	31.03.2021	83.30%	DGM (TO), IGMH	Procurement taken for CTE type inspection during the year 2019.

24	Supply, Erection, Commissioning and Training of Automatic Perorating Machines along with spares consumables, Qty-2 Nos at SPP	610.73 lakhs	199.83 lakhs	67.28% below	4550001045 dated 28.12.2019	M/s E. Bickel Maschinen-und Apparatebau, GmbH, Germany	28.12.2019	27.07.2020	0%	PO, SPP-HYD	PO placed & PDI is due
25 (a)	Design, Manufacturing, Supply, Installation, Commissioning, Training and Performance Testing of two bank note printing and Finishing Lines one each for CNP, Nashik and BNP, Dewas on replacement basis - Tender No. 06/Online dated 14.10.17 by CNP, Nashik	200 crores	FOB Price - JPY 648700000.00 FOR CNP Price - Rs.55,81,96,133/-	above 17.5%	Contract No. 1 dt 24.05.19 for Offset Printing Machine	M/s Komori coproation, Japan	From the date of opening of LC	The first machine to CNP, Nashik for pre-dispatch inspection within 35 weeks from the date of issue of LC.	70%	CM (TO)-I	PDI: 02.03.2020 to 06.03.2020 Training: 24.02.2020 to 20.03.2020. CNP has received the machine on 11.09.2020
25 (b)			FOB price - JPY 725150000.00 FOR CNP Price - Rs.62,61,72,393/-		Contract No. 2 dt. 24.05.19 for Intaglio Printing Machine	M/s Komori coproation, Japan	From the date of opening of LC	The second machine to BNP, Dewas for PDI within 37 weeks from the date of issue of LC. The First & Second machine is to be shipped up to port of	80%	CM (TO)-I	Machine arrived at JNPT, Mumbai on 28.03.2020. Due to complete lockdown in Maharashtra State machine cannot be reached to CNP, Nashik. Machine received at CNP on 27.06.2020

- contd. at page 8 -

25 (c)

FOB Price -
Euro
1516621.0
0 FOR CNP
Price -
Rs.16,78,2
7,341/-

Contract No.
3 dt 24.05.19
for wipinh
solution
preparation,
recovery and
effluent
treatment
plant of
capacity 3000
liters/hour

M/s GWT
Gesellschaft fuer
Wasser- Und
Waermetechnik
GmbH, Austria

From the
date of
opening
of LC

shipment on
FOB basis
within 9 weeks
after pre-
dispatch
inspection.
Complete
installation,
testing and
commissionign
and Final
acceptance
test to be
carried out
within 90
working days
from the date
of receipt of
he machine at
CNP, Nashik
and BNP,
Dewas
respectively.

70%

CM (TO)-I

Received PDI and
training schedule
from the firm
given below: PDI:
09.04.2020 to
14.04.2020,
Training:
15.04.2020 to
13.05.2020. But
PDI and trainig
was not done as
Indian
Government
restricted
overseas travel
due to worldwide
spread of novel
corona virus. PDI
to be conducted
through vide
conferencing at
CNP on 27th July
to 31st July, 2020.
Training will be
conducted at CNP
during
Installation.

25 (d)

FOR Price -
Euro
5870460.0
0 FOR CNP
Price - Rs.
65,46,10,5
88/-

Contract No.
4 dt
28.05.2019
for
Numbering
Machine

M/s. KBA Notasys
S.A., Switzerland

From the
date of
opening
of LC

70%

CM (TO)-
II

Received PDI and
training schedule
from the firm
given below:
PDI:17.02.20220
to 21.02.2020,
Training:
13.01.2020 to
07.02.2020.
Training
completed as per

5 (e)		FOB Price - JPY 394830000 .00 FOR CNP Price - Rs.34,29,0 3,259/-	Contract No. 5 dt 22.05.2019 for Finishing Machine	M/s Uno Seisakusho Co. Ltd., Japan	From the date of opening of LC	70%	CM (TO)- II	Received PDI and training schedule from the firm given below: PDI: In the week of 20 April (in CW 17), Training: 30.03.2020 to 24.04.2020. But PDI and trainig was not done as Indian Government restricted overseas travel due to worldwide spread of novel corona virus. PDI conducted through vide conferencing. Shipment on FOB expected by 01.10.2020
-------	--	--	--	--	---	-----	----------------	---

- Contd. at page (10) -

(12) 11/11/2020

26	Design, Manufacturing, Supply, Installation, Commissioning, Training and Performance Testing of two bank note printing and Finishing Lines one each for CNP, Nashik and BNP, Dewas on replacement basis - Tender No. 06/Online dated 14.10.17 by CNP, Nashik	53.5 crores	FOB price - JPY 72510000.00 FOR CNP Price - Rs. 62,61,72,393/-	17.00%	Contract No. 6 dt 24.05.2019 for Finishing Machine	M/s Komori coproation, Japan	From the date of opening of LC	The first machine to CNP, Nashik for pre-dispatch inspection within 36 weeks from the date of issue of LC. The second machine to BNP, Dewas for PDI within 38 weeks from the date of issue of LC. The First & Second machine is to be shipped up to Port of Shipment on FOB basis within 9 weeks after PDI. Complete installation and testing and commissioning and FAT to be carried out within 90 working days from the date of receipt of machine at CNP & BNP respectively.	70%	CM (TO)-I, CNP	Received PDI and training schedule from the firm given below: PDI: 13.04.2020 to 17.04.2020, Training: 30.03.2020 to 24.04.2020. But PDI and trainig was not done as Indian Government restricted overseas travel due to worldwide spread of novel corona virus. PDI will be conducted through vide conferencing and training to be conducted at CNP during Installation. The Shipment on FOB expected by end of October
----	--	-------------	--	--------	--	------------------------------	--------------------------------	---	-----	----------------	--

- (contd.) at page (11) -

27	Tender No. 02/Numbering machine dated 22.10.2018 for design, manufacture, supply, installation, testing and commissioning of one number of numbering machine with on-line varnish coating facility at CNP, Nashik	54.13 crores	FOR price in JPY 719500000 FOR CNP Price - 618129174 /-	above 14.2%	Contract No. 01/2020-21 dated 06.10.2020 for numbering machine	M/s Komori coproation, Japan	From the date of opening of LC	The machine to CNP, Nashik for pre-dispatch inspection within 38 weeks from the date of issue of LC. The machine is to be shipped up to Port of Shipment on FOB basis within 9 weeks after PDI. Complete installation and testing and commissioning and FAT to be carried out within 90 working days to be started within 30 days from the receipt of hte machine at CNP, Nashik.	0%	AGM, CNP	
28 (a)	Procurement of 1200 Mpcs (7200 MT) Rs. 5 Ni-Br coin blanks by IGM, Noida	39500 lacs	44301 lacs	above 12.15%	Agreement No. NM/220/1/50 (Part-I)/2019-Pur (3C) for supply of 2880 MT (480 MPCS)	M/s Consolidated Coin Company, New Delhi	01.02.19	31.10.20	100%	DK Dhillor, Mgr (Tech)	

① Spg to be used

-Contract. out ppc (12) -


- 12 -

8 (b)					Agreement No. NM/220/I/50 (Part-I)/2019-Pur (JSHL) for supply of 2160 MT (360 MPCS)	M/s Jindal Stainless Steelway Ltd., Gurgoan	09.03.19	30.11.20			
8 (c)					Agreement No. NM/220/I/50 (Part-I)/2019-Pur (MAL) for supply of 2160 MT (360 MPCS)	M/s Mittal Appliances Ltd., Indore	01.02.19	31.10.20			
9 (a)	Procurement of 800 Mpcs (6832 MT) of Rs. 20 bimetallic coin blanks by IGM, Noida	54813 lakhs	56465 lakhs	15.23%	LOI No. NM/220/I/73 (Part-I)/2019-Pur (3C)/2182 dated 01.02.2020 for Supply of 2250 MT (263.47 MPCS)	M/s Consolidated Coin Company, New Delhi	13.02.2020	31.01.2021	75% received against total tendered quantity	DK Dhillor, Mgr (Tech)	

- Contd. at page (13) -

29 (b)			LOI No. NM/220/I/73 (Part-I)/2019- Pur (JSS)/2183 dated 01.02.2020 for Supply of 2275 MT (266.39 MPCS)	M/s Jindal Stainless Steelway Ltd., Gurgoan	13.02.202 0	31.01.2021			
29 (c)			LOI No. NM/220/I/73 (Part-I)/2019- Pur (JSS)/2184 dated 01.02.2020 for Supply of 2307 MT (270.14 MPCS)	M/s Mittal Appliances Ltd., Indore	13.02.202 0	31.01.2021			

बंधित प्राधिकारियों ने यह प्रमाणित किया है कि निर्धारित मोनाटरी सीमा के अनुसार सभी कार्य/खरीद/परामर्श और सभी अन्य अनुबंधों का तिमाही प्रगति रिपोर्ट में उल्लेख किया गया है।/The concerned authorities have certified that all the works/purchase/consultancy and other contracts in progress as per the prescribed monetary limit have been included in the QPR


उप मुख्य सतर्कता अधिकारी
भा.प्र.मु.नि.नि.लि.

भारत प्रतिभूति मुद्रण तथा मुद्रा निर्माण निगम लिमिटेड
SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED

16वीं मंजिल, जवाहर व्यापार भवन, जनपथ, नई दिल्ली - 110001

16th Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi - 110 001.

दिसंबर, 2020 माह को समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING DECEMBER 2020

(श्रेणी I: पी पी पी : सार्वजनिक सहकारिता (लागत/राजस्व मूल्य) (रु 5 करोड़ तथा उससे ज्यादा)/CATEGORY-I : PPP -PUBLIC PRIVATE PARTNERSHIP (COST/REVENUE VALUES) (Rs 5.00cr and above)

क्र.सं./ S. No.	कार्यो एवं स्थान के नाम/Name of works & location	अनुमानित लागत/ Est. Cost	निविदा लागत/ Tend. Cost	अनुसूची का मोल % ज्यादा या कम/ % above /below Sch. Of rates applica ble	समझौता संख्या/ Agreeme nt No.	एजेंसी/ Agency	कार्य प्रारंभ की तिथि/ Date of comme n- cement	कार्य समाप्ति की तिथि/ Date of Comple tion	वास्तवि क प्रगति %/ Phy. Progre -ss in %	ई.एस.सी . का नाम पते सहित Name E-in-C with addres s	टिप्पणी/ Remarks
1	2	3	4	5	6	7	8	9	10	11	12

संबंधित प्राधिकारियों ने यह प्रमाणित किया है कि निर्धारित मोनाटरी सीमा के अनुसार सभी कार्य/खरीद/परामर्श और सभी अन्य अनुबंधों का तिमाही प्रगति रिपोर्ट में उल्लेख किया गया है।/The concerned authorities have certified that all the works/purchase/consultancy and other contracts in progress as per the prescribed monetary limit have been included in the QPR

उत्प्रेत तिमाही
उप मुख्य सतर्कता अधिकारी
भा.प्र.मु.मु.नि.नि.लि.

भारत प्रतिभूति मुद्रण तथा मुद्रा निर्माण निगम लिमिटेड
SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED

16वीं मंजिल, जवाहर व्यापार भवन, जनपथ, नई दिल्ली - 110001

16th Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi - 110 001.

दिसंबर, 2020 माह को समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING DECEMBER 2020

(श्रेणी I: माल/स्कैप/भूमि की बिक्री (₹ 5 करोड़ तथा उससे ज्यादा)/CATEGORY-I : SALE OF GOODS /SCRAP/LAND (Rs 5.00cr and above)

क्र.सं./ S. No.	कार्य एवं स्थान के नाम/Name of works & location	अनुमानित लागत/E st. Cost	निविदा लागत/ Tend. Cost	अनुसूची का मोल % ज्यादा या कम/ % above /below Sch. Of rates	समझौता संख्या/Ag reement No.	एजेंसी/ Agency	कार्य प्रारंभ की तिथि/ Date of commen -cement	कार्य समाप्ति की तिथि/ Date of Comple tion	वास्तवि क प्रगति %/ Phy. Progr e-ss in %	ई.एस.सी. का नाम पते सहित Name E-in-C with adres s	टिप्पणी/Remar ks
1	2	3	4	5	6	7	8	9	10	11	12
1	Empty Dented Drums (5000 Nos) by IGM, Hyderabad	12 lacs	11.75 lacs	2.08% below	Local Auction No. L.Auction/BA &C/19-20/2515 opened on 31.01.2020	M/s RR Traders	18.03.2020	17.07.2020	100%	CGM	
2	Pure Copper (100 Mts) by IGM, Hyderabad	501.60 lacs	494 lacs	(-) 1.51%	E-Auction No. MSTC/HYD/India Government Mint/6/Hyderabad/20-21/8302 opened on 12.08.2020	M/s Janki Enterprises	14.10.2020	14.10.2020	100%	CGM	

- Contd. next page (2) -

- 2 -

3	Waste Soiled/Sweeping/ Proof Covers etc Qty - 30 Mt by SPP	Rs. 105000 (Reserve Price 3500 Per MT)	Rs. 102090 (Sale Price 3403 Per MT)	(-) 2.77%	MSTC/HYD/19 -20/524 dated 13.08.19	M/s M. B. Govinda Raj, Hyderabad	13.08.2019		93.85%	PO/SPP/ HYD	Lifting of Material is under process
4	Waste HDPE Bags, Nylon Strips Plastic Plugs Qty - 2 MT by SPP	Rs. 40000/- (Reserve Price 20000 Per MT)	Rs. 60,662/- (Sale Price 30331 Per MT)	(+) 51.65%	MSTC/HYD/18 -19/1014 dated 27.11.18	M/s Sri Satya Sai Enterprises, Hyderabad	27.11.2018		45%	PO/SPP/ HYD	Lifting of Material is under process

संबंधित प्राधिकारियों ने यह प्रमाणित किया है कि निर्धारित मोनाटरी सीमा के अनुसार सभी कार्य/खरीद/परामर्श और सभी अन्य अनुबंधों का तिमाही प्रगति रिपोर्ट में उल्लेख किया गया है।/The concerned authorities have certified that all the works/purchase/consultancy and other contracts in progress as per the prescribed monetary limit have been included in the QPR

मु.प्र.मु.नि.नि.लि.
उप मुख्य सतर्कता अधिकारी
भा.प्र.मु.मु.नि.नि.लि.

भारत प्रतिभूति मुद्रण तथा मुद्रा निर्माण निगम लिमिटेड
SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED

16वीं मंजिल, जवाहर व्यापार भवन, जनपथ, नई दिल्ली - 110001

16th Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi - 110 001.

दिसंबर, 2020 माह को समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING DECEMBER 2020

(श्रेणी II: इलेक्ट्रिकल/यांत्रिक कार्य/सेवा अनुबंध/इन्सट्रुमेंटेशन/टेलीकम्युनीकेशन/श्रम शक्ति आपूर्ति इत्यादि (रु 1 करोड़ तथा उससे ज्यादा)/CATEGORY-II

: ELECTRICAL/MAINTENANCE WORKS/MAINTENANCE/SERVICE CONTRACTS including

ELECTRONICS/INSTRUMENTATION/TELECOMMUNICATION/MANPOWER SUPPLY etc. (Rs 1.00cr and above)

क्र.सं./S. No.	कार्य एवं स्थान के नाम/Name of works & location	अनुमानित लागत/Est. Cost	निविदा लागत/Tend. Cost	अनुसूची का मोल % ज्यादा या कम/% above /below	समझौता संख्या/Agreement No.	एजेंसी/Agency	कार्य प्रारंभ की तिथि/Date of commencement	कार्य समाप्ति की तिथि/Date of Completion	वास्तविक प्रगति %/Phy. Progress in %	ई.एस.सी. का नाम पते सहित Name E-in-C with	टिप्पणी/Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Outsourcing of 145 persons for BNP Factory Dewas	Rs 319.47 lakhs	Rs 319.47 lakhs	Nil	4590008163	M/s Global Ventures, New Delhi	03.12.19	02.12.20	100%	Manager(HR), BNP, DEWAS	80% payment released
2	Engagement of an agency to provide SAP certified Manpower at IT, corporate office	Rs. 336.02 Lacs	Rs. 336.02 Lacs	-	F.No SPMCIL/IT/6 1/18/4857 Dated 28.11.18	JK techno soft pvt ltd	01.05.19	30.04.21	85%	Mr Sunil Tiwari, DGM(IT)	Procurement taken for CTE type inspection during the year 2020.
3	MPLS Single Line connectivity at IT, corporate office	115 lacs	3 years		SPMCIL/IT/1 12 A-HW/10 Vol/XI/2018 dated 21.02.18	Power Grid Corporation	23.08.18 LOI	3 year from 15.01.2019	75%	Mr Sunil Tiwari, DGM(IT)	Service

- Contd. at page 2 -

4	Sify MPLS Connectivity Secoundry by IT, CHO	147 lacs	5 years		4590008179	125332 Sify Technologies Limited				Mr. Ram Sahai Goojar, DGM (IT)	Service
5	Hardware AMC (24*7, 4 Hr res. Wuth DMR), IT, CHO	116.44 lakhs	1 year		4570001474	HP Enterprises	31.01.2020	30.01.2021	90%	Mr. Ram Sahai Goojar, DGM (IT)	
6	Supply of Manpower for handling DC, DRC, Cond	117.56 lakhs	117.56 lakhs		4500017946	Aforeserce.com Limited	10.05.2020	09.05.2021	60%	Mr. Ram Sahai Goojar, DGM (IT)	
7	Contracts Hiring of Manpower Services by HR, corporate office	-	372.44 Lacs	-	CHO(HR)/Admn/351-18/5940 Dt 11.01.2019	M/s Black Cat Securitas & Allied Service	01.02.19	31.01.21	95.83%	Ms Renu Bhasin, Dy Manager(H R & Cord.)	-
8	Emplanement of Advertising Agencies by HR, corporate office.	-	100 Lacs	-	CHO(HR)/CS R/28/01/439 1 Dt 30.10.2019 CHO(HR)/CS R/28/01/439 0 Dt 30.10.2019 CHO(HR)/CS R/28/01/419 0 Dt 30.10.2019	M/s Shalini Publicity & Creative Pvt Ltd. M/Pamm Advertising and Marketing M/s Sharad Advertising Pvt Ltd	30.10.18	29.10.20	continue process	Ms Renu Bhasin, Dy Manager(H R & Cord.)	-
9	Hiring of Vehicles for official use by HR, Corporate Office	-	As per work order 172.82 Lacs	NIL	SPMCIL/HQ/36/07/2430 dt 27.07.2017	M/s Amar Tourist Taxi Service.	01.08.20	31.07.21	41.66%	Mr Prakash Kumar, DM(HR)	Work extended for one year

10	Replacement of existing sub-station at IGM, Noida	333.28 lacs			NM/CPWD/2018-19/21/ 1060 dated 13.08.19	EE(E), Faridabad Central electric division, CPWD, Faridabad			0.00%	S S Balani, DM (TS)	Sanction conveyed. Tender yet to be finalized by EE (Electrical), Hondon Central Electrical Division, CPWD, Ghaziabad
11	Transportation of Security Consignments in ful truck load to various stations throughout India (26 stations) in 5 MT closed trucks for one year bt SPP	137.88 lacs	137.88 lacs	NIL	4590008626 dated 13.11.2020	M/s Department of Posts, Hyderabad	13.11.2020	12.11.2021	2.20%	PO/SPP/HY D	Service in Progress
12	Supply, Installation, Testing & commissioning of chiller 200TR with Accessories, Qty-02 nos at SPP	172.27 lakhs	94.26 lakhs	45.28% below	4520001535 dated 11.02.2020	M/s Blue Star Ltd., Hyderabad	11.02.2020	11.05.2020	100.00%	PO/SPP/HY D	Work completed

13	Hiring of Manpower on temporary basis to work in the office/factory Qty: 190 Persons for a period of 06 months by SPP, Hyderabad	317.47 lacs	317.47 lacs	NA	4580001264 dated 29.08.2020	M/s National Informatics Centre Service, Delhi	01.09.2020	28.02.2021	66.66%	PO/SPP/HY D	Service in Progress
14	Manufacturing & Supply of Quaternary Silver Alloy Blanks, IGMK	199 lacs	195 lacs	2.07%	4560000003 8 dated 16.12.19	M/s MMTC-PAMP India Pvt Ltd	December, 2019	July, 2020	In Progress	Shri Nayan Sarkar, MM (TO), IGMK	

संबंधित प्राधिकारियों ने यह प्रमाणित किया है कि निर्धारित मोनाटरी सीमा के अनुसार सभी कार्य/खरीद/परामर्श और सभी अन्य अनुबंधों का तिमाही प्रगति रिपोर्ट में उल्लेख किया गया है।/The concerned authorities have certified that all the works /purchase/consultancy and other contracts in progress as per the prescribed monetary limit have been included in the QPR

सुनील तिवारी

उप मुख्य सतर्कता अधिकारी
भा.प्र.मु.मु.नि.नि.लि.

भारत प्रतिभूति मुद्रण तथा मुद्रा निर्माण निगम लिमिटेड
SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED

16वीं मंजिल, जवाहर व्यापार भवन, जनपथ, नई दिल्ली - 110001

16th Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi - 110 001.

दिसंबर, 2020 माह को समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING DECEMBER 2020

(श्रेणी II: चिकित्सा उपकरण (रु 50 लाख तथा उससे ज्यादा)/CATEGORY-II : MEDICAL EQUIPMENT (Rs 50 lakhs and above))

क्र.सं./ S. No.	कार्यो एव स्थान के नाम/Name of works & location	अनुमानित लागत/Est. Cost	निविदा लागत/ Tend. Cost	अनुसूची का मोल % ज्यादा या कम/ % above /below Sch. Of rates applica ble	समझौता संख्या/A greeme nt No.	एजेंसी/ Agency	कार्य प्रारंभ की तिथि/ Date of comme n- cement	कार्य समाप्ति की तिथि/ Date of Comple tion	वास्तविक प्रगति %/ Phy. Progre- ss in %	ई.एस.सी. का नाम पते सहित Name E-in-C with address	टिप्पणी/Remarks
1	2	3	4	5	6	7	8	9	10	11	12
NIL											
<p>संबंधित प्राधिकारियों ने यह प्रमाणित किया है कि निर्धारित मोनाटरी सीमा के अनुसार सभी कार्य/खरीद/परामर्श और सभी अन्य अनुबंधों का तिमाही प्रगति रिपोर्ट में उल्लेख किया गया है।/The concerned authorities have certified that all the works /purchase/consultancy and other contracts in progress as per the prescribed monetary limit have been included in the QPR</p>											

उत्तर तिवाड़े

उप मुख्य सतर्कता अधिकारी
भा.प्र.मु.मु.नि.नि.लि.

भारत प्रतिभूति मुद्रण तथा मुद्रा निर्माण निगम लिमिटेड
SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED

16वीं मंजिल, जवाहर व्यापार भवन, जनपथ, नई दिल्ली - 110001
16th Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi - 110 001.
दिसंबर, 2020 माह को समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING DECEMBER 2020

(श्रेणी II: परामर्श अनुबंध (रु 1 करोड़ तथा उससे ज्यादा)/CATEGORY-II: CONSULTANCY CONTRACTS (Rs 1.00cr and above))

क्र.सं./ S. No.	कार्यो एवं स्थान के नाम/Name of works & location	अनुमानित लागत/Est. Cost	निविदा लागत/ Tend. Cost	अनुसूची का मोल % ज्यादा या कम/ % above /below Sch. Of rates applicable	समझौता संख्या/Agreement No.	एजेंसी/ Agency	कार्य प्रारंभ की तिथि/ Date of commencement	कार्य समाप्ति की तिथि/ Date of Completion	वास्तविक प्रगति %/ Phy. Progress in %	ई.एस.सी. का नाम पते सहित Name E-in-C with address	टिप्पणी/Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Rendering consultancy services for pre-feasibility study report and framing of preliminary estimate for construction of state of art corporate office for SPMCIL	25 Lakhs	16.17Lakhs	35.28%	NM/220/II/46/2012-Pur/507	Mathur Ugam & Associates	26.06.2012	27.09.2012	90% complete	Deepak Mathur, DHM (HR)	Procurement taken for CTE Type Inspection during the year 2018
2	Consultancy Services for two new Paper Machine at SPM Hoshangabad	Rs 670.64 Lakhs	Rs 1, 086.75 Lakhs	Above 62.05%	4590005136 dated 13.08.16	M/s DCPL, Kolkata	08.08.2016	07.10.2019	5%	SPM, Ho.	Procurement taken for CTE Type Inspection during the year 2018

— (contd.) at page 2 —

3	Engaging project engineering consultant for obtaining EC & CFE and for preparation of TEFR for New Banknote printing and finishing lines 01 each at BNP Dewas & CNP Nashik by BNP.	Rs 519.2 lakhs	Rs 519.2 lakhs		4580001111		03.12.2019	31.03.2020	45%	GM, BNP, Dewas	
---	--	----------------	----------------	--	------------	--	------------	------------	-----	----------------	--

संबंधित प्राधिकारियों ने यह प्रमाणित किया है कि निर्धारित मोनाटरी सीमा के अनुसार सभी कार्य/खरीद/परामर्श और सभी अन्य अनुबंधों का तिमाही प्रगति रिपोर्ट में उल्लेख किया गया है।/The concerned authorities have certified that all the works/purchase/consultancy and other contracts in progress as per the prescribed monetary limit have been included in the QPR

उत्केश तिवारी

उप मुख्य सतर्कता अधिकारी
भा.प्र.मु.मु.नि.नि.लि.

भारत प्रतिभूति मुद्रण तथा मुद्रा निर्माण निगम लिमिटेड
SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED
16वीं मंजिल, जवाहर व्यापार भवन, जनपथ, नई दिल्ली - 110001


16th Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi - 110 001.
दिसंबर, 2020 माह को समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING DECEMBER 2020

श्रेणी III: बागवानी कार्य ₹ 10 लाख तथा उससे ज्यादा/CATEGORY-III: HORTICULTURE WORKS (Rs 10 Lakhs and above)

क्र.सं./ S. No.	कार्य एवं स्थान के नाम/Name of works & location	अनुमानित लागत/Est. Cost	निविदा लागत/Tend. Cost	अनुसूची का मोल % ज्यादा या कम / % above /below Sch. Of rates applicable	समझौता संख्या/Agreement No.	एजेंसी/ Agency	कार्य प्रारंभ की तिथि/ Date of commencement	कार्य समाप्त की तिथि/ Date of Completion	वस्तुविक्रम प्रगति %/ Phy. Progress in %	ई.एस.सी. का नाम पते सहित Name E-in-C with address	टिप्पणी/Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Cleaning grass and removal of garden rubbish during 2021 at BNP, Dewas	Rs. 24.99 lacs	Rs. 24.99 lacs	NA	4580001286 dated 12.10.2020	CPWD	12.10.20	30.09.21		DM (Civil)	
2	M/o Garden attached to BNP Residence & Central Park	Rs. 97.55 lacs	Rs. 97.55 lacs	NA	4580001286 dated NIL	CPWD	23.09.20	31.07.21		DM (Civil)	

संबंधित प्राधिकारियों ने यह प्रमाणित किया है कि निर्धारित मोनाटरी सीमा के अनुसार सभी कार्य/खरीद/परामर्श और सभी अन्य अनुबंधों का तिमाही प्रगति रिपोर्ट में उल्लेख किया गया है।/The concerned authorities have certified that all the works/purchase/consultancy and other contracts in progress as per the prescribed monetary limit have been included in the QPR



उप मुख्य सतर्कता अधिकारी
भा.प्र.मु.नि.लि.

भारत प्रतिभूति मुद्रण तथा मुद्रा निर्माण निगम लिमिटेड
SECURITY PRINTING AND MINTING CORPORATION OF INDIA LIMITED

16वीं मंजिल, जवाहर व्यापार भवन, जनपथ, नई दिल्ली - 110001

16th Floor, Jawahar Vyapar Bhawan, Janpath, New Delhi - 110 001.

दिसंबर, 2020 माह को समाप्त तिमाही में मूल कार्यों की तिमाही प्रगति का विवरण

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTER ENDING DECEMBER 2020

श्रेणी III: दवाइयों की आपूर्ति (सर्वाधिक मूल्य के चार अनुबंध)/CATEGORY-III : SUPPLY OF MEDICINES (4 LARGEST VALUE CONTRACTS)

क्र.सं./ S. No.	कार्यो एवं स्थान के नाम/Name of works & location	अनुमानित लागत/ Est. Cost	निविदा लागत/ Tend. Cost	अनुसूची का मोल % ज्यादा या कम/ % above /below Sch. Of rates	समझौता संख्या/Agreement No.	एजेंसी/ Agency	कार्य प्रारंभ की तिथि/ Date of commencement	कार्य समाप्ति की तिथि/ Date of Completion	वास्तविक प्रगति %/ Phy. Progress in %	ई.एस.सी. का नाम पते सहित Name E-in-C with address	टिप्पणी/Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Annual Contract for Medicines (Prop & Gen) & Surgical Sundries at IGM-Mumbai	15 Lacs	15 Lacs	-	4500016838 dated 14.06.19	M/s Satyam Medical Stores	15.06.19	14.06.20	74.40%		Contract has been expired on Sept 2020
2	Supply of Medicines at IGMK	12.57 lacs	10.84 lacs	13.71%	4500018423 dated 31.10.2020	M/s Emami Frank Ross		Apr-21	In Progress	Shri Nayan Sarkar, DGM (CPSO) Tech Oper. & M. Mgt.	
3	Medicines by ISP	6.86 lacs	6.63 lacs	(-) 3.43%	PO No. 4500018461, 4500018626, 4500018453, 4500018454, 4500018588, 4500018455, 4500018456, 4500018457, 4500018458	1. M/s Austin Health Care, Pune 2. M/s Getwell Distributor, Nashik 3. M/s Excel Life Care Distributor 4. M/s Trio Pharma, Nashik 5. M/s Shri Vinayak Pharma, Pune 6. M/s Excel Meditech, Nashik 7. M/s P.S. Pharma, Nashik	24.11.2020	16.01.2021	More than 50%		
4	Medicines by ISP	8.95 lacs	8.75 lacs	-2.23%	Request No. 108220090001 dated 29.09.2020	Government Medical Stores depot, Mumbai (Directorate General of Health Service, Ministry of Health & Family Welfare, Govt of India)	29.09.2020	Minimum 3 months from the date of closure of requests for various government units	0%	CGM	

संबंधित प्राधिकारियों ने यह प्रमाणित किया है कि निर्धारित मोनाटरी सीमा के अनुसार सभी कार्य/खरीद/परामर्श और सभी अन्य अनुबंधों का तिमाही प्रगति रिपोर्ट में उल्लेख किया गया है।/The concerned authorities have certified that all the works/purchase/consultancy and other contracts in progress as per the prescribed monetary limit have been included in the QPR

उप मुख्य सतर्कता अधिकारी
भा.प्र.मु.नि.नि.लि.